Name of Project-

Weekly Progress Report -01/10/2026 to 07/10/2026

Sr. No.	Sr.No	Unit	Completd up to Last Week	Completd during Reporting Period	Total	% Covered	Remark
1	City Area	Sqkm	141				
2	Proposed No of Static Points	Nos	8	NA	8	100%	Kml File have already shared to PM Office along with GCP
3	Total Numbers Completed	Nos	8				
4	Proposed no of GCP	Nos	0	0	340	0%	18-09-2026
5	Total Numbers Completed	Nos	0				
	Correspondace Letter						
6	Date -Lidar Survey - Letter Submitted from Primove to C & DS	Date	Yet to be submitted				
7	Lidar Survey - Drone Details Submitted	Date	Nil				
8	Date -Lidar Survey - Police permission recived from CP	Date	Nil				
9	Lidar Drone Survey flying started (data acquisition)	Date	Nil				
10	Lidar Drone Survey flying Completed (data acquisition)	Date	Nil				
	DGPS Survey						
11	DGPS Calibration Report Submitted	Date	22-09-2026				
12	No of DGPS Teams Deployed	weekly		1 Base; 3 Rover			
13	Date of DGPS Start	Date	13-Sep-26				
14	Primary Drains As per OSM Planned(in Km)	Km	80				Tentative (As per OSM)
15	Primary Drains Completed (in Km)	Km	56.33	29.26	85.59		
16	Primary drains /Completed	Names	https://drive.google.com/file/d/150qPyN6XoTC2b0JpknerOUYbuT6dvshO/view?usp=sharing				
17	Road Length as per OSM Planned	Km	2458				
18	Secondary/Tertiary Drains Completed (in Km)	Km	34.19	11.91	46.12		
19	Secondary/ Tertiary drain completed	names	NA				
20	Inception Report Submitted	Date	16-09-2026				
21	Maps Links	tps://drive.google.com/file/d/1SyZn4zV1uypQi2U6EygwW-PqRIlt1fl6/view?usp=shari					
22	Images Links	tps://drive.google.com/file/d/1hIAjd7IkkRHkNrzzVwiTl97BluB7YbaX/view?usp=shari					

Additional Information if Any