Name of Project-

Weekly Progress Report -23/09/2026 to 30/09/2026

Sr. No.	Sr.No	Unit	Completd up to Last Week	Completd during Reporting Period	Total	% Covered
1	City Area (sq.km)	Sqkm	141			
2	Proposed No of Static Points	Nos	8			
3	Static Points Fix Status	Nos	8		8	100
4	Proposed no of GCP	Nos	340			
5	Total Numbers Completed	Nos			0	0
6	No of DGPS Teams Deployed	Nos	1 Base; 3 Rover			
7	Date of DGPS Start	Date	07-09-2026			
8	Primary Drains As per OSM Planned (in Km)	Km	80			
9	Primary Drains Completed (in Km)	Km	56.33	39.053	95.383	100
10	Road Length as per OSM Planned	Km	2458			
11	Secondary Drains Completed (in Km)	Km	34.19		34.19	
12	No of Drone Teams Planned	Nos	Nil			
13	Date -Lidar Survey - Letter Submitted for permission	Date	Yet to be submitted			
14	Date -Lidar Survey - permission recived	Date	NA			
15	Lidar Survey - Drone Details Submitted	Date	Yet to be submitted			

16	No. of Lidar Survey Teams Deployed	Nos	Nil
17	Lidar Survey Start Date	Date	To be scheduled after recieving permission
18	Lidar Survey Completed (Area in Sqkm)	Sqkm	Nil
19	Inception Report Submitted	Date	16-09-2026

Additional Information if Any